COMPLETION REPORT

1. Name of Work : CONSTRUCTION OF PRIMARY SCHOOL BUILDING IN DASARAHALLI OLD VILLAGE WARD NO.15

2. Sanctioned Estimate No. & Dt : 192/12-13
3. Head of Account which is Chargeable : 8-2178
4. Work Order No. & Dt : 376/25.02.2013
5. Name of Contractor : THE TECHNICAL MANAGER (WEST) KRIDL
6a. Time stipulated for completion of work : 270 days
b. Delay in execution of work : 340 days
7. Measurement recorded in : M.B. No. 1710/12-13 Page No. 12 To 35
8. Check measurement of the Asst. : M.B. No. 1710/12-13 Page No. 12 TO 35
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official incharge of the work : AEE (DSD)
10. a) Asst. Engineer : N. C. Umadevaiah Asst. Engineer
b) Asst. Exe. Engineer : Sri Raja Swamy. AEE.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.0 Lacs	5,20,286=00 (50.0 Lakhs+10% 55,0000/-)	420286=00	-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
ಕಾರ್ಯಪಾಲಕರ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )